

**STATUS OF AXOM ADARXO GRAM YOJANA FOR THE YEAR 2018-19**

*Part-I*

Sl. No.	Name of District	Name of LAC	Name of selected villages	Amount Sanctioned (Rs.in lakh)	Amount Utilized (Rs.in lakh)	Amount Un-utilized (Rs.in lakh)	% of fund utilized
1	2	3	4	5	6	7	8
1	Charaideo	Mahmora LAC	Chalapather Shyam Gaon	50.00	50.00	0.00	100%
2		Mahmora LAC	Mahmora Konwar Gaon	50.00	50.00	0.00	100%
3		Sonari LAC	Borpathar Village	50.00	50.00	0.00	100%
4		Sonari LAC	Naphuk Village	50.00	50.00	0.00	100%

*Part-II*

Sl. No	Name of the Scheme	Cost (Rs.in Lakh)	Physical Progress	Financial Progress	Date of Target of Completion	Remarks
1	2	3	4	5	6	7
<b>Chalapather Shyam Gaon</b>						
1	Historical Tomb at Chalapather Shyam gaon.	3.00	100%	100%	Dec/2021	Full UC & CC submitted
2	Solar Light at Chalapather Shyam Gaon.	10.00	100%	100%	Dec/2021	Full UC & CC submitted
3	Recreational Hall at Chalapather Cultural Centre.	5.00	100%	100%	Dec/2021	Full UC & CC submitted
4	Const. of RCC pucca drain at Chalapather Shyam Gaon.	10.00	100%	100%	Dec/2021	Full UC & CC submitted
5	Children Park at Chala Shyam Gaon Anganwadi Centre.	2.50	100%	100%	Dec/2021	Full UC & CC submitted

  
 Deputy Commissioner  
 R. Charaideo

6	Joynath Ali to Bura Ali connecting road.	7.00	100%	100%	Dec/2021	Full UC & CC submitted
7	Boundary Wall at 155 No Chalapather LP School.	2.50	100%	100%	Dec/2021	Full UC & CC submitted
8	Recreation Centre and information centre cum Gym	9.00	100%	100%	Feb/2022	Full UC & CC submitted
<b>Mahmora Konwar Gaon</b>						
9	Sarbojonin Namghar	1.50	50%	100%	Feb/2022	**During release of 2 <sup>nd</sup> installment fund, the progress of the schemes was about 30% .Due to non-submission of Full UC and Completion Certificate by VLC's , actual physical progress of the schemes could not be mentioned in column -4
10	Na-pukhuri Namghar	1.50	60%	100%	Feb/2022	
11	Konwar Bhalukoni Bar Namghar	1.50	60%	100%	Feb/2022	
12	Maj Konwar gaon Namghar	1.50	**	100%	Feb/2022	
13	Barachuk Namghar	1.50	70%	100%	Feb/2022	
14	Ujani Konwargaon namghar	1.50	80%	100%	Feb/2022	
15	Bharali Pukhuri Namghar	1.50	60	100%	Feb/2022	
16	Konwar Majarchuk Namghar	1.50	60	100%	Feb/2022	
17	Community recreation cum(Gym) & information centre	5.00	**	100%	Feb/2022	
18	Community Hall	8.00	50%	100%	Feb/2022	
19	Entrance Gate	4.00	**	100%	Feb/2022	
20	Tribeni Cultural Centre	9.00	50%	100%	Feb/2022	
21	Moidampur LP School.	1.50	40%	100%	Feb/2022	
22	Ujani Konwar Gaon LP School	1.50	50%	100%	Feb/2022	
23	Maj Konwar Gaon LP School	1.50	30%	100%	Feb/2022	
24	460 No Konwar Balika LP School	1.50	70%	100%	Feb/2022	
25	Chilating LP School	1.50	50%	100%	Feb/2022	
26	High Mask Solar Light	3.50	**	100%	Feb/2022	
<b>Borpather Village</b>						
27	Entrance Gate/ Welcome Gate	2.00	60%	100%	Jan/2022	
28	B/Wall at Borpather LP School/ Borpather ME School & Anganwadi Centre	7.86376	70%	100%	Jan/2022	
29	Dev. Of Borpather Anganwadi Centre and children Park	1.44	50%	100%	Jan/2022	
30	Waiting shed at Borpather Bus stoppage	1.00	70%	100%	Jan/2022	

  
 Deputy Commissioner  
 Charaideo

31	Paver block at Borpather Bus stoppage	2.30	70%	100%	Jan/2022	**During release of 2 <sup>nd</sup> installment fund, the progress of the schemes was about 30% .Due to non-submission of Full UC and Completion Certificate by VLC's , actual physical progress of the schemes could not be mentioned in column -4
32	Dev. Of Parijat Yuba Sangha at Borpather	1.50	50%	100%	Jan/2022	
33	Latrine cum Urinal at Parijat Yuba Sangha	1.00	60%	100%	Jan/2022	
34	Inst. Of Mark-III Tube well at Parijat Yuba Sangha	0.8798	50%	100%	Jan/2022	
35	Dev. Of Ujani Borpather Namghar	2.80	70%	100%	Jan/2022	
36	Dev. Of Middle Borpather Namghar	1.70	65%	100%	Jan/2022	
37	Const. of Dustbin 5(five) Nos. at Borpather area.	1.7835	50%	100%	Jan/2022	
38	Recreation and information centre at Borpather	4.872	50%	100%	Jan/2022	
39	Latrine cum Urinal at Borpather	1.00	75%	100%	Jan/2022	
40	Furniture at Recreation and Information centre at Borpather	0.49241	**	100%	Jan/2022	
41	Dev. of Burial ground At Borpather	2.49	60%	100%	Jan/2022	
42	Dev. of Borpather Sankari Sangha Namghar	1.20	65%	100%	Jan/2022	
43	Dev. of Sankari Sangha Namghar at sonalipur	1.30	60%	100%	Jan/2022	
44	Extn. & Dev. Of Sorupather Yuva Sangha	4.37853	50%	100%	Jan/2022	
45	Installation of solar street light at Borpather Gaon	9.00	100%	100%	May/2022	
<b>Naphuk Village</b>						
46	Const. of Entrance Gate & Street Light at Entrance Gate	3.09204	75%	100%	Feb/2022	
47	Naphuk ME School	2.1987	75%	100%	Feb/2022	
48	Sachapara LP School	8.10572	75%	100%	Feb/2022	
49	Naphuk Doloi Anganwadi Centre	1.2636	**	100%	Feb/2022	
50	Anganwadi Centre near Arunodoi LP School	2.152	**	100%	Feb/2022	
51	Naphuk Babudanga K.K.Kendra	3.14732	75%	100%	Feb/2022	
52	Amar Namghar at Changmai Gaon	4.62024	85%	100%	Feb/2022	

  
 Deputy Commissioner  
 Charaideo

53	1 No. Nahoronibam Namghar	2.87846	80%	100%	Feb/2022	**During release of 2 <sup>nd</sup> installment fund, the progress of the schemes was about 30%. Due to non-submission of Full UC and Completion Certificate by VLC's , actual physical progress of the schemes could not be mentioned in column -4
54	2 No. Nahoronibam Namghar	2.83272	75%	100%	Feb/2022	
55	Sankar Madhab K K Kendra	1.14804	75%	100%	Feb/2022	
56	Bengali Kala Krishti Kendra	3.85577	75%	100%	Feb/2022	
57	Doloi Pather Namghar	3.85577	75%	100%	Feb/2022	
58	Sachapara Community Hall	3.85577	75%	100%	Feb/2022	
59	Ganjupara yuva Sangha & Recreation Centre	2.931	**	100%	Feb/2022	
60	Gym club cum Recreation Centre at Naphuk Gaon.	3.06285	75%	100%	Feb/2022	

  
 Deputy Commissioner  
 @ Charaideo